


COUNTY OF ERIE
DEPARTMENT OF ENVIRONMENT & PLANNING
DIVISION OF SEWERAGE MANAGEMNT
*** * MEMORANDUM * ***

TO: Garry S. Pecak, P.E., Secretary - ECSD No. 6 Board of Managers
FROM: Angela M. Horton, P.E., Senior Sanitary Engineer 
DATE: June 18, 2026
RE: Contract Closeout – Central Region Collections Facility, Blasdell
Contract Nos. 80-A, 80-B, 80-C, & 80-D with Resetarits Construction Corp.,
Quackenbush Co. Inc., MKS Plumbing Corp., and CIR Electrical Construction Corp.

Attached for the Erie County Sewer District (ECSD) No. 6 Board of Managers Action is a suggested Resolution for the closeout of Contract 80, Central Region Collections Facility Project:

- Contract 80-A (Resetarits Construction Corp.) in the final amount of \$5,899,000.00, together with Change Order No. 2 (Final), with no change in cost.
- Contract 80-B (Quackenbush Co. Inc.) in the final contract amount of \$792,902.00, together with Change Order No. 3 (Final), an increase of \$4,573.00. The original contract amount was \$784,000.00.
- Contract 80-C (MKS Plumbing Corp.) in the final contract amount of \$635,000.00, together with Change Order No. 2 (Final), with no change in cost.
- Contract 80-D (CIR Electrical Construction Corp.) in the final contract amount of \$1,542,897.36, together with Change Order No. 2 (Final), a decrease of \$1,102.64. The original contract amount was \$1,544,000.00.

Change Order No. 1 (for all contracts) extended contract time, under a no-cost time extension, by 90 calendar days. The final change order for Contract Nos. 80-A and 80-C will amend the contract at no cost to match the contract closeout date. Change Order No. 2 for Contract No. 80-B was approved for a boiler removal that contained asbestos, with additional costs paid through the Sewer Fund Operating Budget as documented in Legislative Comm. 4E-10 (2026). The final change order for Contract No. 80-B will increase the contract value \$4,573.00 after final adjustments. The final change order for Contract No. 80-D will decrease the Contract value by \$1,102.64 after final adjustments.

All of the work required by the contract documents has been satisfactorily completed. As a result, it is the Department's recommendation to finalize this contract.

There is a Legislative Committee meeting scheduled for July 17, 2026, where we are seeking approval. Please poll the ECSD 6 Board of Managers prior to this, as the next BOM meeting is scheduled for October.

Should you have any questions, please let me know.

Encl.

Cc: J. Fiegl / A. Coughlin / 3.3.3.80 (w/encl)

RESOLUTION
ERIE COUNTY SEWER DISTRICT NO. 6
BOARD OF MANAGERS

WHEREAS, the Erie County Sewer District No. 6 Board of Managers has been advised that the Central Region Collections Facility Project, Contract No. 80, has been satisfactorily completed; and

WHEREAS, the Erie County Department of Environment and Planning recommends the acceptance of the Central Region Collections Facility Project: Contract No. 80-A (General) in the final contract amount of \$5,899,000.00, together with Change Order No. 2 (Final), with no change in cost; Contract No. 80-B (HVAC/Mechanical) in the final contract amount of \$792,902.00, together with Change Order No. 3 (Final), an increase in \$4,573.00; Contract No. 80-C (Plumbing) in the final contract amount of \$635,000.00, together with Change Order No. 2 (Final), with no change in cost; Contract No. 80-D (Electrical) in the final contract amount of \$1,542,897.36, which includes Change Order No. 2 (Final), a decrease of \$1,102.64; and

WHEREAS, the Erie County Department of Environment and Planning recommends that Contract No. 80-A (General) with Resetarits Construction Corp., Contract 80-B (HVAC/Mechanical) with Quackenbush Company, Inc., Contract No. 80-C (Plumbing) with MKS Plumbing Corp., and Contract No. 80-D (Electrical) with CIR Electrical Construction Corp. to be finalized.

NOW, THEREFORE, BE IT

RESOLVED, that the Erie County Sewer District No. 6 Board of Managers hereby recommends that the Erie County Legislature move to accept the improvements advanced as part of Contract No. 80 and direct the Erie County Comptroller to make final payments for the Central Region Collections Facility Project as follows: Contract No. 80-A (General) to Resetarits Construction Corp. for a total contract amount of \$5,899,000.00, Contract 80-B (HVAC/Mechanical) to Quackenbush Company, Inc. for a total contract amount of \$792,902.00, Contract No. 80-C (Plumbing) to MKS Plumbing Corp. for a total contract amount of \$635,000.00, and Contract No. 80-D (Electrical) to CIR Electrical Construction Corp. for a total contract amount of \$1,542,897.36.

Respectfully Submitted,

Garry S. Pecak, P.E.
Secretary to Board of Managers
Erie County Sewer District No. 6

Motioned By: _____

Seconded By: _____

Approved/Disapproved: _____

Date: _____