

COUNTY OF ERIE
DEPARTMENT OF ENVIRONMENT & PLANNING
DIVISION OF SEWERAGE MANAGEMENT
*** * MEMORANDUM * ***

TO: Garry S. Pecak, P.E., Secretary - ECSD No. 6 Board of Managers
FROM: Nadine R. Wetzel, P.E., Senior Sanitary Engineer *NRW*
DATE: December 3, 2025
RE: Contract Closeout
Contract No. 68
Visone Construction, Inc.

Attached for the District No. 6 Board of Managers action is a suggested Resolution for the closeout of Contract No. 68, Lackawanna Open Cut Excavation Sanitary Sewer Replacements, in the final amount of \$1,063,925.18, which includes Change Order No. 1 (final), a decrease of \$161,636.69.

This project included work at 5 different sites and the contract included utility and contingency allowances to address anticipated utility conflicts at each work area. The majority of the utility and contingency allowances were not used, resulting in approximately \$90,000 in savings. There were also savings in the amount of \$48,420 due to concrete roadbase not being encountered and therefore not requiring replacement at any of the 5 project sites.

All of the work required by the contract documents has been satisfactorily completed. As a result, it is the Department's recommendation to finalize this contract.

Please present the attached resolution for approval at the next Sewer District No. 6 Board of Managers meeting.

Should you have any questions, please let me know.

Encl.

Cc: J. Fiegl/G. Pecak/J. Desjardins/ K. Curry/ 6.3.3.68 (w/encl)

Ken 5/10/25

RESOLUTION
ERIE COUNTY SEWER DISTRICT NO. 6
BOARD OF MANAGERS

WHEREAS, the Erie County Sewer District No. 6 Board of Managers has been advised that the Lackawanna Open Cut Excavation Sanitary Sewer Replacements, Contract No. 68 has been satisfactorily completed; and

WHEREAS, the Erie County Department of Environment and Planning recommends acceptance of the Lackawanna Open Cut Excavation Sanitary Sewer Replacements, Contract No. 68, in the final contract amount of \$1,063,925.18, which includes Change Order No. 1 (final), a decrease of \$161,636.69; and

WHEREAS, the Erie County Department of Environment and Planning recommends Contract No. 68 with Visone Construction, Inc. be finalized and closed out.

NOW, THEREFORE, BE IT

RESOLVED, that the Erie County Sewer District No. 6 Board of Managers hereby recommends that the Erie County Legislature move to accept the improvements advanced as part of Contract No. 68 and direct the Erie County Comptroller to make final payment for the Lackawanna Open Cut Excavation Sanitary Sewer Replacements, to Visone Construction, Inc., in the final contract amount of \$1,063,925.18, which includes Change Order No. 1 (final), a decrease of \$161,636.69.

Respectfully Submitted,

Garry S. Pecak, P.E.
Secretary to the Board of Managers
Erie County Sewer District No. 6

Moved by: _____

Seconded by: _____

Approve/Disapprove: _____

Date: _____

File: 6.3.3.68