



Built for Buffalo New Highmark Stadium Construction Update

**Community Benefits Oversight Committee
Downtown Central Library, Buffalo, NY | July 8, 2024**



Community Benefits Update

What's Happening on Site?

- Structural Steel Superstructure



Workforce Update

Category	Goal	Through 5/31/24
Minority Work Hours	15%	20.10%
Non-Minority Women Work Hours	5%	4.81%
Apprentice Work Hours	10%	13.56%



Business Participation Update

- Total MWBE/SDVOB Contracts or OCSD-4 Commitments: 217
- Individual MWBE/SDVOB's with Contract or OCSD-4 Commitment: 116
- Individual Regional MWBE/SDVOB's with Contract or OCSD-4 Commitment: 57

*Results Through 3/31/24

Category	Goal	Through Proposal Release #1-2
Minority-owned Business Enterprise	15%	17.4%
Women-owned Business Enterprise	15%	8.4%
Service-Disabled Veteran-Owned Business	6%	3.1%



Community Engagement (May – June)

- Developments by JEM and Gilbane Turner
 - Hosted 2 Opportunities Huddles for the Buffalo Bills Stadium Project
 - 5/22 at the Tosh Collins Center (West Seneca)
 - 6/11 at Mt. Aaron (City)
 - Attended 5 community events
 - Small Business Administration Matchmaker
 - Buffalo Purchasing Matchmaker
 - Kensington Expressway hiring event to network with MWBE
 - Commodore Perry Project Job Fair
 - Participated in Commercially Useful Function (CUF) Training
 - Communication
 - Advertisements on local radio and media
 - Direct follow-ups with MWBE/SDVOB contacts

Annual Report

- Submit to the CBOC on July 29th
- Categories:
 - Economic Development
 - Youth and Education
 - Community and Civic Programs
 - Project Utilization Update



